

# **Fleet Garage Expansion**

## **Update Information**



**Dean Simmons**  
**Director of General Services**

**Board of Supervisors Meeting**  
**February 22, 2022**

## General Services Department presents updates to the Fleet Garage Expansion Project:

1. A Contract has been awarded to Loughridge & Company, LLC for the project.
2. The Contractor has stated the materials for the building will have an eight to nine month delay.
3. The Notice to Proceed will be issued when shop drawings are complete and the building is ordered.
4. Construction will begin four months before building delivery date.
5. Staff anticipates construction to Start June 2022 and Completion in 270 Days.